



Firm-Wide Performance Report

Comprehensive analysis of all projects and team activities

Period: December 21, 2025 -
December 26, 2025

Generated: December 28, 2025 at **Timezone:**
12:21 AM UTC

Executive Summary

Task creation significantly outpaced completion this period, resulting in a substantial increase in open tasks. The high number of overdue tasks requires immediate attention to prevent further project delays.

15

TASKS COMPLETED

+0 vs prior period

218

NEW TASKS CREATED

0.7 days

Avg Cycle Time

+0d vs prior

59

Overdue Tasks

+0

0

On Hold

0 total days blocked

212

Open Tasks

26

Active Projects

21

Team Members




Performance Metrics


Status Distribution



Task Aging Analysis



📈 Throughput Trend



👤 Team Workload Distribution



💡 Key Insights & Recommendations

Key Insights

- 218 tasks were created, while only 15 tasks were completed, leading to a total of 212 open tasks.
- The average cycle time and lead time are both 0.7 days, indicating efficient processing for completed tasks, but this is overshadowed by the volume of open and overdue tasks.
- 59 tasks are currently overdue, with the oldest task, '01-PRELIMINARY SANITARY REPORT (2024-19 Janaki Garden Hotel & Resort)', being open for 8 days.

Risks & Blockers

- The high number of overdue tasks (59) poses a significant risk to project timelines and deliverables.
- The imbalance in workload distribution, with DC06 having 60 tasks compared to others with only 1 task each, could lead to bottlenecks and burnout.

Recommendations

- Prioritize addressing the 59 overdue tasks, starting with the oldest ones, to mitigate further delays.
- Redistribute workload from heavily loaded resources like DC06 (60 tasks) to underutilized resources such as DC09, DC05, DC23, DC13, and DC11 (1 task each) to improve overall efficiency.

Outlook

- Without intervention, the number of open and overdue tasks is likely to continue increasing, potentially impacting project milestones.
- Expect continued pressure on resources with high workloads unless redistribution strategies are implemented.

Project Breakdown

2025-09 Binod Gyawali Residence, Chahabil

1

12

2

COMPLETED

OPEN

OVERDUE

2024-19 Janaki Garden Hotel & Resort

1

109

4

COMPLETED

OPEN

OVERDUE

2021-19 Kathmandu International Hospital

0

17

7

COMPLETED

OPEN

OVERDUE

2020-12 Barahi, Sedi

1

0

0

COMPLETED

OPEN

OVERDUE

2025-07 DMR Agro Resort**6 2 0**

COMPLETED OPEN OVERDUE

**2022-09 RR International
Hospital****0 1 1**

COMPLETED OPEN OVERDUE

**2025-12 Shashi Satyal
Commercial Building****0 17 12**

COMPLETED OPEN OVERDUE

**2024-23 Bharat Chhaher,
Ahmedabad****0 3 3**

COMPLETED OPEN OVERDUE

**2024-08 Watford Hotel
Management**

1

8

4

COMPLETED

OPEN

OVERDUE

**2021-19 Kathmandu
International Hospital
(Extension)**

0

3

3

COMPLETED

OPEN

OVERDUE

**2023-04 Club Chaulani,
Dhangadi**

0

7

5

COMPLETED

OPEN

OVERDUE

2020-04 Pathibhara Cable Car

1

9

9

COMPLETED

OPEN

OVERDUE

**2024-15 Chandragiri Hills
(Banquet Hall)**

0

COMPLETED

1

OPEN

0

OVERDUE

**2024-15 Chandragiri Hills
(Station)**

2

COMPLETED

2

OPEN

0

OVERDUE

**2025-01 Budhanilkantha
Forest Hills**

2

COMPLETED

2

OPEN

2

OVERDUE

2023-06 Lord Plaza Pvt. Ltd

0

COMPLETED

1

OPEN

1

OVERDUE

**2024-14 Selene Hospitality,
Solukhumbhu**

0

4

1

COMPLETED

OPEN

OVERDUE

**2023-01 Kalpana Khatri Niraula
Residence**

0

1

0

COMPLETED

OPEN

OVERDUE

**2023-09 Lumbini Palace
Resort- Annex**

1

1

1

COMPLETED

OPEN

OVERDUE

2019-07 NIMB Bank

0

1

1

COMPLETED

OPEN

OVERDUE

**2023-09 Lumbini Palace
Resort**

0

5

0

COMPLETED

OPEN

OVERDUE

2020-14 Atithi Suites

1

0

0

COMPLETED

OPEN

OVERDUE

**2024-24 Hotel Kingsbury,
Biratnagar**

0

1

0

COMPLETED

OPEN

OVERDUE

**2024-18 Dhulikhel Mountain
Resort**

1

0

0

COMPLETED

OPEN

OVERDUE

2025-03 Hotel The Kingsbury, Jhapa

0

1

0

COMPLETED

OPEN

OVERDUE

2025-06 Annapurna Vista, Simara

0

1

1

COMPLETED

OPEN

OVERDUE



Top Aging Tasks (Across All Projects)

Task	Project	Status	Priority	Days Open	Assignees
01- PRELIMINARY SANITARY REPORT OVERDUE	2024-19 Janaki Garden Hotel & Resort	Complete	High	8	Drishty Shyama Ranjit
Preliminary - Views	2025-09 Binod Gyawali Residence, Chahabil	Pending	Medium	8	Sachida Pradhan
Preliminary - Plans	2025-09 Binod Gyawali	In Progress	Medium	8	Sachida Pradhan

Task	Project	Status	Priority	Days Open	Assignees
Preliminary - AR- South boundary wall: PLAN, ELEVATION, SECTIONS	Residence, Chahabil				
BOQ - Initial BOQ	2021-19 Binod Gyawali Residence, Chahabil	Pending	Medium	6	Alvira Shrestha
OVERDUE					
Preliminary - Views	2025-09 Shashi Satyal Commercial Building	In Progress	Medium	6	Arjun Shah
OVERDUE					
Preliminary - Site plan	2025-12 Shashi Satyal Commercial Building	Complete	Low	6	Pallavi Koirala
OVERDUE					
Preliminary - AR- South boundary wall: PLAN, ELEVATION, SECTIONS	2021-19 Kathmandu International Hospital	Pending	Medium	6	Pallavi Koirala
OVERDUE					
Interior details	2024-23 Bharat Chhaher, Ahmedabad	Complete	Medium	6	Samriddhi Rajbandari
OVERDUE					

Task	Project	Status	Priority	Days Open	Assignees
Preliminary - Plans	2025-12 Shashi Satyal Commercial Building	Complete	Medium	6	Pallavi Koirala

⚠️ Overdue Tasks Requiring Immediate Attention

Task	Project	Status	Priority	Days Open	Assignees
01- PRELIMINARY SANITARY REPORT	2024-19 Janaki Garden Hotel & Resort	Complete	High	8	Drishty Shyama Ranjit
BOQ - Initial BOQ	2025-09 Binod Gyawali Residence, Chahabil	In Progress	Medium	6	Arjun Shah
Complete	2022-09 RR International Hospital	Pending	Medium	4	
Preliminary - Views	2025-12 Shashi Satyal Commercial Building	Complete	Low	6	Pallavi Koirala

Task	Project	Status	Priority	Days Open	Assignees
Preliminary - Site plan	2025-12 Shashi Satyal Commercial Building	Pending	Medium	6	Pallavi Koirala
Interior details	2024-23 Bharat Chhaher, Ahmedabad	Complete	Medium	6	Samriddhi Rajbandari
Preliminary - Plans	2025-12 Shashi Satyal Commercial Building	Complete	Medium	6	Pallavi Koirala
Tent 3d development	2024-08 Watford Hotel Management	Complete	Medium	6	Tenzin zangbu
Preliminary - Views	2025-12 Shashi Satyal Commercial Building	Complete	Low	6	Pallavi Koirala
Preliminary - Sections	2025-12 Shashi Satyal Commercial Building	Pending	Medium	6	Pallavi Koirala

Team Workload Analysis

TEAM MEMBER	COMPLETED	OPEN	OVERDUE	TOTAL LOAD	AVG CYCLE TIME
DC06	0	60	1	60	0 days
DC08	0	47	0	47	0 days
DC04	1	20	10	20	0 days
DC16	0	17	12	17	0 days
DC02	0	10	3	10	0 days
DC14	0	10	10	10	0 days
DC12	0	9	5	9	0 days
DC15	1	8	0	8	0 days
DC21	7	6	0	6	0 days
DC03	0	6	5	6	0 days
DC18	1	6	2	6	0 days
DC07	1	3	3	3	0 days
DC10	0	3	2	3	0 days
DC27	2	2	2	2	0 days
DC01	0	2	0	2	0 days

TEAM MEMBER	COMPLETED	OPEN	OVERDUE	TOTAL LOAD	Avg Cycle Time
DC22	0	2	2	2	0 days
DC09	1	1	1	1	0 days
DC05	0	1	1	1	0 days
DC23	1	1	1	1	0 days
DC13	1	1	0	1	0 days
DC11	2	1	0	1	0 days

 **Data Quality Notes:**

- Comparison to prior period is limited to throughput, cycle time and overdue tasks as the only available data points.
- Bottleneck status shows 0 days across all statuses, which may indicate a data collection issue or lack of movement in these categories during the reporting period.